TSP Calibration, Inc.

3501 US Hwy 90 E Broussard, LA 70518 Phone: (337) 236-6078 Email: taichi@tspndt.com

Certificate of Calibration

Certificate No TSP-07262024-007

Gage ID PEA-N5501
Gage S/N N5501
Description A/C Yoke
Operating
Procedure:
OP-115

Unit of Meas. lbs Manufacturer Magnaflux

Cal. Date 7/26/2024 Next Due 1/26/2025

Cal. Freq. 6.00

Location Lab

Environmental Conditions

Temperature 68 +/- 2 deg F Humidity 20-55%

Approved Yes

Customer Info. Peak NDT

Certification Statement

TSP Calibration, Inc. calibration systems complies with the requirements of ISO 9001:2015. The equipment that is certified by this certificate has been calibrated by standards that have accuracy which is traceable to standards of the National Institute of Standards and Technology.

Findings

SO 13137 JOB 13701

AS FOUND: PASSED

AS LEFT: PASSED

Months

A/C Yoke picked up and held required 10 lb. test weight for calibration.

Calibrated test weight serial no. 2253 was used for this calibration.

Test weight calibration is due on 4/13/2026.

Test weight is traceable to NIST by the following numbers: LA22-255, LA22-256, LA22-257

Calibrated By Taichi Daimo

Signature

_ Date:

7/26/2024

APPROVED

By Kayla Myers at 2:36 pm, Jul 29, 2024